

<b>Project Details</b>	
Year:	2022
Parent Department:	Galway County Council
Name of Contracting Body:	Galway County Council
Name of Project/ Description:	N59 Moycullen Bypass
<b>Procurement Details</b>	
Advertisement Date:	24th June 2020
Tender Advertised in:	E-Tenders & EU Journal- RFT 171691 2020/S 122-298386
Award to:	Wills Bros Ltd
EU Contrace Award Notice Date:	6th October 2021
Contract Price:	€36,988,515 inclusive of VAT
<b>Progress</b>	
Start Date:	Nov-21
Expected Date of Completion per Contract:	Oct-23
Spent in Year under Review:	€20,209,241.31 Inc VAT
Cumulative Spend to End of Year:	€20,771,012.84 Inc VAT
Project Final Cost:	Final Account not Agreed by Year End
Value of Contract Variations:	€85,080.08 Inc VAT
Date of Completion:	Scheme Works Ongoing
<b>Outputs</b>	
Expected Output on Completion:	The scheme consists of a 4.3km Type 1 single-carriageway bypass for the existing N59, 2 total roundabout junctions; one at each end connecting back to the existing N59 through Moycullen with provision being accommodated for the realignment of 850m of the local Knockferry Road along with shared footpath cycleway provisions. Other works include drainage works with attenuation ponds and outfalls, a total of 11 structures to be constructed including two structures over the existing Moycullen Canal and Lough Kip River, Fencing, Landscaping Works, Utilities and Service Diversion Works, Public lighting in the vicinity of both roundabouts, along the realigned Knockferry Road and improved village access, Accommodation Works.
(E.G. XX kms of Road, No of units etc):	
Output Achieved to date:	As set out above, Works on the scheme have progressed throughout 2022 with scheme works circa 60% completed by year end.
(E.G. X kms of Roads, No of units etc):	